

# Furnace checklist

Permit number: \_\_\_\_\_ Date: \_\_\_\_\_

Access: interior  exterior  Gas  LPG  electric

Smell gas: yes  no  Manometer required: yes  no

Rated for Manufactured Housing / mobile homes /CRF 3280 applications **3280.707**

Manufacturer's installation instructions on site **3280.709(a)**

Workmanship in accordance with accepted engineering practices **3280.603(a)(4)**

Note: 3280.303(b) definition: Durable, livable, safe and journeyman quality of work

Clearances per manufacturer's installation instructions **3280.709(c)**

Separation of combustion air from interior atmosphere of home **3280.709(d)**

Limited combustibile material around furnace \* include doors **3280.203(c)(1)**

Fire blocking around pipes and vents \* **3280.206(c)(3)**

\*Note: Min 5/16 drywall or metal is considered limited combustibile

All penetrations sealed in alcove / enclosure **3280.203(b)(3)**

Secured in place to avoid displacement \* **3280.709(a)**

\*Note: Nevada is in seismic zone D – listed seismic straps are required

T&P: **3280.609(b)(8), 3280.609(c)(1)(iii)**

Valve drain pipe listed for hot water use  not threaded

End of drain visible  not trapped

Gas: **3280.705(a), 3280.705(k)(3)**

Gas line flex  shut off valve  sealed & rodent proof

Vents: **3280.709(d)**

Clearance to combustibles  standard vent

Vent hood secured 3 screws  vent rain cap

Vents secured and aligned  direct vent

Not less than 3' from motor driven air intake into the home **3280.710(d)**